Drain: Hunters Creek Drain

Improvement-Arm: Oak Ridge Road Improvements

Date Approved: June 9, 2008

Drain Input Checklist

- Create Regulated Drain Record in Posse _____

  - Drain Type ☐
  - Outlet (Tab) ☐
  - Outlet Attached ☐
  - Location ☐
  - Twp ☐
  - Certification ☐
  - Drain Number ☐

- Enter Improvement Arm in Posse _____
  (Construction Amount = Storm Drains, Erosion Control, Sub-surface drain & Earthwork)

- Scan Documents _____

  - Surveyor's Report ☐
  - Engineer's Estimate ☐
  - Notices ☐
  - Findings and Order ☐
  - Petition ☐

- Create Posse Inspection Job _____
- Enter into Watershed Summary Spreadsheet _____
- Check for Vacation of Drain & Map Changes _____
- Check Drainage Easement Classification _____
- Sum drain length & Validate in GIS _____
- Enter New Watershed Length into Posse _____
- Create Boundary of Improvement in GIS _____

This copy is from the Digital Archive of the Hamilton County Surveyor's Office; Noblesville, In 46060

SURVEYOR'S OFFICE

Hamilton County

Kenton C. Ward, CFM
Surveyor of Hamilton County
Phone (317) 776-8495
Fax (317) 776-9628

Suite 188
One Hamilton County Square
Noblesville, Indiana 46060-2230

To: Hamilton County Drainage Board

June 5, 2008

Re: Hunters Creek Village Drain Reconstruction, Oak Ridge Road Improvements

Attached are petition, plans, and other information for the Oakridge Road Improvement project. The reconstruction was submitted by the City of Carmel. An inspection of the drainage facilities for this project has been made and the facilities were found to be complete and acceptable.

This report will serve as an initial and final report for this construction. This road project installed a roundabout at the intersection of Bennett and Oak Ridge Roads. During this construction the Hunter's Creek Village regulated drain was affected. The changes are as follows:

Hunter's Creek Village Drain

Hunter's Creek Village Section 1: The project removed a portion of the existing drain as shown on plans prepared by Schneider Engineering Corporation dated August 12, 1982 from Structures 202-133, 132-130, 130-131 and 130 to a new manhole 151C which was set on the existing run between Structure 130 to 129. This Structure (151C) is shown on the plans for the Oak Ridge Road Improvements prepared by GAI Consultants dated April 29, 2004, Job No. 2004-161-10 on Sheet 26. Thus, the improvements removed 167 feet of 15", 18", and 21" RCP. Therefore, this projected removed 167 feet from the drain's overall length.

Upon approval of the reconstruction I recommend the Board approve the drain's construction as complete and acceptable.

The work was completed within the right of way owned by the City of Carmel and paid for by the City. Therefore, the project falls under the requirements as set out in IC 36-9-27-52.5. I recommend the Board approve the project at this time.

Sincerely,

Kenton C. Ward, CFM
Hamilton County Surveyor

KCW/pll

This copy is from the Digital Archive of the Hamilton County Surveyor's Office; Noblesville, In 46060